

Buenos Aires Progress Meeting Agenda 09.10.2009



AGENDA

Call In #: 1-720-356-2070 – Code # 142682

September 10th, 2009 1.00 PM to 3.00 PM

Progress Photographs

09.02.2009 - 7th Floor View



09.10.2009 - 7th Floor View



Newmark
Knight Frank



AVAYA

09.02.2009 - 8th Floor View



09.10.2009 - 8th Floor View



Weekly milestones due today

CAFETERIA

- HVAC interior covers (2 missing) – 100%
- Cafeteria Audio Video System – Next Monday we will be placing the TVs in the cafeteria. For the following week we'll place the TV in the Lobby. (we are expecting to receive the TVs today)

7th Floor

- Raised floor placement - 95% (the 5% remaining, IT Patch Room, it will be placed after the dry walls partitions)
- Dry wall partitions standings - Beginning

8th Floor

- Raised floor placement - 75%
- Raised floor placement delivery date – September 19th

LOOK AHEAD

- The Building Signage will be delivered and installed between the 21st and 25th of September.

PHASE II

- Civil works Quotation – 7th to 10th: Received and approved.
- Modular glass Partitions Quotation - Received and approved.
- Furniture Quotation - Received and approved
- Pantry stools Quotation – Received and approved.
- Pantry tables Quotation - Received and approved.
- Electrical and Data - Received. Waiting for approval
- HVAC - Received. Waiting for approval
- Fire Detection - Received and approved
- Civil works (1st basement) – Received.