

Buenos Aires Progress Meeting Agenda 08.20.2009



AGENDA

Call In #: 1-720-356-2070 – Code # 142682

August 20th, 2009 1.00 PM to 3.00 PM

Progress Photographs

08.13.2009 Cafeteria View



08.20.2009 Cafeteria View



08.20.2009 Ground Floor – Stainless steel closures



08.20.2009 Ground Floor – Stainless steel numbers



08.20.2009 - 7th Floor View



Weekly milestones due today

CAFETERIA

- Special furniture – High table (90%)
- Stainless steel support for trays – Monday 24th.
- HVAC interior covers (2 missing) – Delay at Customs

7th Floor

- Raised floor at site
- Raised floor placement - 5th September

LOOK AHEAD

- Cafeteria Audio Video System – Approved . The vendor is waiting for the TVs arrival.
- HVAC units Back Up for Labs - Approved. We'll be receiving the units next week.

PHASE II

- Chairs: Original quotation approved.
- Construction documents: Civil Works (from 7th to 10th) sent on Tuesday 18-08. With the exception of 1st basement and plumbing installation.
- Modular glass Partitions: sent on Tuesday 18-08.
- Furniture: sent on Tuesday 18-08.
- We are expecting to received the final MEP Construction documents between today and tomorrow regarding 7th to 10th floors. By the end of next week the remaining for 1st basement works.
- The quotations were requested by next Thursday.