

Report Date	24/11/2015	 GLOBAL BUSINESS TRAVEL
PROJECT	ARCADIS	
LOCATION	Alem 518 - 7 th P	
Cliente Reference:	John Braley / Joseph Canney / Ray Plummer	
Area:	750 m2	

PROJECT: GBT BA – Site Report
WEEKLY REPORT: December 01, 2015

The Following visual/photographic report was conducted on Monday November 30, 2015

General notes:

- Construction is progressing.
- Provision and placing of tempered glass steel reinforcement.
- Installing porcelanato floor.
- First side of drywall partitions done; progressing with last wall drywall, isolation and finishes
- Installation of piping for hot and cold water in toilet and coffee room and dispensers – done.
- Suspended ceiling grid installation – in progress

Items needing Immediate Attention

- Local GBT staff have come by and asked for changes to be made to Pantry. They would like for outside service provider/vendor to come in and sell food to staff. If such service is required, there might be additional delays attributed to exhaust of Heating/cooking equipment. Additionally the service provider would have to provide their equipment layout. Pantry is adequately sized, but adding equipment will reduce seating count.

GBT staff will contact sell food provider/vendor to adapt the service into layout

Furniture

- Interiur Forma is looking at expediting the manufacturing/delivery of their furniture with their Factory; they will not have an answer on install date yet. Once that information is known, they will provide alternate plans for temporary furniture.

Interieur Forma, furniture vendor, will send pictures of temporary Workstation.

Photos:



Lan Room:

Air shutter installed. –



Lan Room:

Air fan installed.-



Open Space:

General view – suspended ceiling grid installed.-



Meeting:

Electrical piping in partition walls. First Wall drywall partitions done.-



Phone Room and Print Copy:

First Wall drywall partitions and suspended ceiling grid in progress.-



Break Room:

General views. Installation of piping for hot and cold water for coffee and dispenser; electrical pipings.-



Open Office:

Isolation done; prepared for drywall partition; electrical pipings done.-



Open Office: workstations circuits.



Open Office:
Technical floor repaired.-



Handicap Toilet:
Porcelanato tile installed.-