

Buenos Aires Progress Meeting Agenda 01.21.2010

AGENDA

Call In #: 1-720-356-2070 – Code # 142682

January 21st, 2010 1.00 PM to 3.00 PM

Progress Photographs

01.14.2010 - 10th Floor View



01.14.2010 - 10th Floor View





01.14.2010 - Courtyard



01.21.2010 - Courtyard



Weekly milestones due today

10th Floor – Substantial Completion January 20th

- Vinyl covered raised floor placement – 100%
- Lighting fixtures placement – 100%
- Cabling through furniture panels – 100%
- Modular ceiling boards placement – 100%
- Continuous ceiling painting – 100%
- Dry wall partitions painting – 100%
- Modular glass partitions – 100%
- Vinyl frost on pantry glasses – Pending
- Special furniture – 100%
- Furniture assembly – 97%
- Perimeter curtains – 100%
- Lighting Control Device - Pending

LOOK AHEAD

- Courtyard tiles to be completed – Wednesday 27th
- Stairs painting – Beginning Monday 25th
- Shaft closures – Beginning Today

OPEN ISSUES

1. Anticipating delivery of Permanent chairs late January.
2. Polycom: Waiting for vendor to inform of the delivery date.
3. Meru equipment: This week we received the Declaration of Similarity from Meru; waiting for LT Zero approval of the document to import.